

Habitat for Humanity of San Antonio, Inc.
2017 13 Day Build Summary- Phase- ELEVEN

Sponsor:		Lutheran Cluster / St Francis		House Leader:		TBD	
Family:		The Flores Espina		Address:		5114 Enid St., Lenwood Heights = #1027	
Date	Week day	Day #	Tasks	Volunteer Age Limits	# of Volunteers Per Day	Comments	
Mon-Thurs			Layout slab and prepare for weekend.				
09/08/17	Friday	1	Stand, plumb and brace wall panels Install front porch beam Load trusses Prime and paint all exterior trim	16 and up 18 and up 18 and up 14 and up	25	CHRIST LUTHERAN	
09/09/17	Saturday	2	Stand trusses Install A/C housing unit and attic access box Start installing fascia Hang blue board wall sheathing	14 and up 14 and up 18 and up 18 and up	25	CHRIST LUTHERAN	
Mon- Thurs			Contractors:Complete truss and fascia, Decking, felt, plumbing top-out and gas.				
09/15/17	Friday	3	Complete Blue Board Install windows Install exterior doors and locks Start siding	16 and up 16 and up 16 and up 16 and up	25	ST. FRANCIS OF ASSISI CATHOLIC	
09/16/17	Saturday	4	Install front porch posts Install house numbers Framing punch list	16 and up 16 and up 18 and up	25	ST. FRANCIS OF ASSISI CATHOLIC	
Mon- Fri			Contractors: Electric rough-in, Mechanical rough and shingle; Poly/wall insulation and drywall starts. Inspections: plumbing, electrical, mechanical, frame and E star.				
09/22/17	Friday	5	Complete Siding Start soffit installation	14 and up 16 and up	20	MAC ARTHUR PARK LUTHERAN & ZION LUTHERAN	
09/23/17	Saturday	6	Paint/Caulk exterior Finish Soffit Install window and corner trim on exterior	14 and up 16 and up 16 and up	20	MAC ARTHUR PARK LUTHERAN & ZION LUTHERAN	
Mon- Fri			Drywall and texture complete. CPS install underground utilities.				
09/29/17	Friday	7	Rain/Mud Make-up work Caulk and touch up paint on exterior Install porch rail	16 and up 14 and up 16 and up	20	ST. FRANCIS OF ASSISI CATHOLIC	
09/30/17	Saturday	8	Rain/Mud Make-up work Complete any previous tasks Assemble shed Clean floors and cover with paper	16 and up 16 and up 16 and up 14 and up	20	ST. FRANCIS OF ASSISI CATHOLIC	
Mon- Fri			CPS install electric meter				
10/06/17	Friday	9	Paint walls, ceilings, doors and trim Floor prep for tile Clean up site	14 and up 14 and up 14 and up	25	ST. JOHN LUTHERAN, BOERNE & GRACE LUTHERAN	
10/07/17	Saturday	10	Install floor tile Assemble and Install cabinets Paint 2nd coat on doors, trim and base	16 and up 16 and up 14 and up	25	ST. JOHN LUTHERAN, BOERNE & GRACE LUTHERAN	
Mon- Fri			Contractors: Countertop install, plumbing trim, electrical trim and mechanical trim; top soil and dig post holes				
10/13/17	Friday	11	Install interior doors and trim Finish Floor Tile Install wire shelving Install interior hardware	18 and up 18 and up 16 and up 16 and up	25	ST. FRANCIS OF ASSISI CATHOLIC	
10/14/217	Saturday	12	Caulk and touch up paint interior trim Install fence posts Start final punch list Clean house Pre-landscape	14 and up 16 and up 16 and up 14 and up 14 and up	25	ST. FRANCIS OF ASSISI CATHOLIC	
Mon- Fri			Inspections: Plumbing and gas finals, electrical and building finals				
10/21/17	Saturday	13	Install fence fabric and cedar pickets Complete any and all remaining tasks Clean house	16 and up 16 and up 14 and up	20	ST. JOHN LUTHERAN, SA, & ABIDING PRESENCE LUTHERAN	
Mon-Fri			House completion and landscaping preparation work.				
10/28/17	Saturday	Make-up	Rain/Mud Make-up work	16 and up	15	ST. FRANCIS OF ASSISI CATHOLIC & LUTHERAN CLUSTER SPLIT	
11/18/17	Saturday	LD	Landscape Dedication Ceremony	14 and up All	25 Any	ST. FRANCIS OF ASSISI CATHOLIC 10:00 DEDICATION	
Mon-Thurs			Prepare for appliance installation & home closing	Habitat Staff			

Schedule based on house progression and subject to change.

Revision date:

8/21/2017