

Habitat for Humanity of San Antonio, Inc.
2022 13 Day Build Summary

Sponsor:		St. Luke's/St. Francis Catholic					
Family:				Address:			
Date	Week day	Day #	Tasks	Volunteer Age Limits	# of Volunteers Per Day	Comments	
Mon-Thurs			Layout slab and prepare for weekend.				
04/22/22	Friday	1	Stand, plumb and brace wall panels Install porch beams and posts Load trusses Prime and paint all exterior trim	16 and up 18 and up 18 and up 14 and up	25		
04/23/22	Saturday	2	Stand trusses Install water heater and AC platform Start installing fascia Hang blue board wall sheathing	14 and up 14 and up 18 and up 18 and up	25		
Mon- Thurs			Contractors: Complete truss and fascia, Decking, felt, plumbing top-out and gas.				
04/29/22	Friday	3	Complete Blue Board Install windows Install exterior doors and locks Start siding	16 and up 16 and up 16 and up 16 and up	25		
04/30/22	Saturday	4	Install additional porch posts Install house numbers Framing punch list	16 and up 16 and up 18 and up	25		
Mon- Fri			Contractors: Electric rough-in, Mechanical rough, Shingles, Poly/Batt insulation and drywall starts. Inspections: plumbing, electrical, mechanical, frame, energy				
05/06/22	Friday	5	Complete Siding Start soffit installation	14 and up 16 and up	20		
05/07/22	Saturday	6	Paint/Caulk exterior Finish Soffit Install window and corner trim on exterior	14 and up 16 and up 16 and up	20		
Mon- Fri			Drywall and texture complete. CPS install underground utilities.				
05/13/22	Friday	7	Rain/Mud Make-up work Caulk and touch up paint on exterior Install porch rail or Craftsman column	16 and up 14 and up 16 and up	20		
05/14/22	Saturday	8	Rain/Mud Make-up work Complete any previous tasks Assemble shed	16 and up 16 and up 16 and up	20		
Mon- Fri			CPS install electric meter				
05/20/22	Friday	9	Install interior doors and window stool Assemble and Install cabinets Interior paint	14 and up 14 and up 14 and up	25		
05/21/22	Saturday	10	Finish trim Interior paint	16 and up 16 and up 14 and up	25		
Mon- Fri			Contractors: Countertop install, plumbing trim, electrical trim and mechanical trim; top soil and dig post				
06/03/22	Friday	11	Interior paint Finish Floor Install wire shelving Install interior hardware	18 and up 18 and up 16 and up 16 and up	25		
06/04/22	Saturday	12	Caulk and touch up paint interior trim Install fence posts Start final punch list Clean house Pre-landscape	14 and up 16 and up 16 and up 14 and up 14 and up	25		
Mon- Fri			Inspections: Plumbing and gas finals, electrical and building finals				
06/11/22	Saturday	13	Install fence fabric and cedar pickets Complete any and all remaining tasks Clean house	16 and up 16 and up 14 and up	20		
Mon-Fri			House completion and landscaping preparation work.				
06/18/22	Saturday	Catch up	Catch up day	16 and up	15		
06/25/22	Saturday	L	Landscape	14 and up	25		
08/05/22	Saturday	D	Dedication Ceremony	All	Any		
Mon-Thurs			Prepare for appliance installation & home closing	Habitat Staff			

Schedule based on house progression and subject to change.

Revision date: 3/10/2022