

Habitat for Humanity of San Antonio, Inc.

Sponsor: St. Francis St. Luke			House #	1328		
Date	Week day	Day #	Tasks	Volunteer Age Limits	# of Volunteers Per Day	Comments
Mon-Thurs			Layout slab and prepare for weekend.			
02/03/23	Friday	1	Stand, plumb and brace wall panels Install porch beams and posts Load trusses Prime and paint all exterior trim	16 and up 18 and up 18 and up 14 and up	25	
02/04/23	Saturday	2	Stand trusses Install water heater and AC platform Start installing fascia	14 and up 14 and up 18 and up	25	
Mon- Thurs			Contractors: Complete truss and fascia, Decking, Dry In, HVAC Rough In.	Partial Frame Inspection.		
02/10/23	Friday	3	Blue Board Install windows Install exterior doors	16 and up 16 and up 16 and up	25	
02/11/23	Saturday	4	Install additional porch posts Siding For Electrical Panel Framing and Mechanical punch list	16 and up 16 and up 18 and up	25	
Mon- Thurs			Contractors: HVAC Rough In Completed, Plumbing Top Out, Electrical Rough In, Duct Blast, Poly 1, Shingles.	Call For Undergrounds.		
02/17/23	Friday	5	Siding	14 and up	25	
02/18/23	Saturday	6	Siding Paint/Caulk exterior Porch Kit Install window and corner trim on exterior	14 and up 16 and up 16 and up	25	
Mon- Thurs			MEP, Frame and UD Rough Inspections.	Contractors: Batt, Pour Walk and Shed, Sheetrock,		
02/24/23	Friday	7	Caulk and touch up paint on exterior Soffit	14 and up 16 and up	20	
02/25/23	Saturday	8	Soffit Finish Exterior Paint Assemble shed	16 and up 14 and up 16 and up	20	
Mon- Thurs			Sheetrock, Poly 2, Texture.			
03/03/23	Friday	9	Install interior doors and window stool Prime Interior	16 and up 14 and up	25	
03/04/23	Saturday	10	Finish trim Interior paint	16 and up 14 and up	25	
Mon- Thurs			Contractors: HVAC and Electrical Trim.			
03/10/23	Friday	11	Finish Interior Paint Build and install Cabinets Start Flooring	14 and up 18 and up 16 and up	25	
03/11/23	Saturday	12	Finish Flooring Install Hardware and Closet Shelving	16 and up 16 and up	25	
Mon- Thurs			Contractors: Install Counter Tops, Plumbing Trim, Sheetrock Punch, Final Grade.			
03/17/23	Friday	13	Finish Interior Trim Set Fence Posts	16 and up 14 and up	25	
03/18/23	Saturday	14	Install fence fabric and cedar pickets Exterior Punch	16 and up 16 and up	25	
Mon- Thurs			Contractor: Sheetrock Punch, Water Test, Blown Insulation, AC Start, Blower Door.	Final Inspections.		
03/24/23	Friday	15	Interior and Exterior Punch	14 and up	15	
03/25/23	Saturday	16	Clean house and pre-landscape	16 and up	15	
Mon-Fri			COO, Punch Lists, Gas Meter Install.			
04/15/23	Saturday	LD	Landscape Dedication Ceremony	14 and up All	25 Any	
Mon-Fri			Punch Lists, Heat Start, Buyer Walk.			
Mon-Fri			Walk Lists, Closing.			

Schedule based on house progression and subject to change.

Revision date: 1/12/2023